

TD Centre Redevelopment

3 Week Look-Ahead Schedule

Issued: Tue 4/02/13

ID	Task Name	Baseline Start	Baseline Finish	Projected Duration	Projected Start	Projected Finish	h 2013							April 2013																																												
							March 03	04	05	06	07	08	09	March 10	11	12	13	14	15	16	March 17	18	19	20	21	22	23	March 24	25	26	27	28	29	30	31	April 01	02	03	04	05	06	07	08	09	10	11	12	13	April 14	15	16	17	18	19	20	21	22	23
1	Excavation	Tue 3/05/13	Mon 3/18/13	13 days	Mon 3/25/13	Wed 4/10/13																																																				
2	Excavation for Shear Wall at Gridline F (4 to 6)	Mon 3/25/13	Wed 4/03/13	8 days	Mon 3/25/13	Wed 4/03/13																																																				
3	Backfill for Slab on Grade (3rd pour)	Wed 4/03/13	Thu 4/04/13	2 days	Wed 4/03/13	Thu 4/04/13																																																				
4	Backfill interior columns (H 0.2 / 6.5) - Structural Fill	Fri 4/05/13	Fri 4/05/13	1 day	Fri 4/05/13	Fri 4/05/13																																																				
5	Backfill for Shear Wall at Gridline F - Structural Fill	Mon 4/08/13	Mon 4/08/13	1 day	Mon 4/08/13	Mon 4/08/13																																																				
6	Install new 8" storm water line	Wed 4/10/13	Wed 4/10/13	1 day	Wed 4/10/13	Wed 4/10/13																																																				
7	Concrete - Footings, Shear Walls and Columns	Tue 2/26/13	Thu 3/21/13	33 days	Thu 3/14/13	Fri 4/26/13																																																				
8	North Pedway column & frost wall	Mon 4/01/13	Thu 4/04/13	5 days	Mon 4/01/13	Fri 4/05/13																																																				
9	Form suspended slab at Level 1	Mon 3/11/13	Fri 3/15/13	23 days	Thu 3/14/13	Fri 4/12/13																																																				
10	Place reinforcing steel for suspended slab at Level 1	Sat 3/16/13	Mon 3/18/13	2 days	Wed 4/03/13	Thu 4/04/13																																																				
11	Pour concrete for suspended slab at Level 1	Tue 3/19/13	Tue 3/19/13	7 days	Thu 3/28/13	Fri 4/05/13																																																				
12	Place reinforcing steel for shear walls and columns (Level 2)	Mon 4/01/13	Fri 4/19/13	15 days	Mon 4/08/13	Fri 4/26/13																																																				
13	Form & pour concrete shear wall at Gridline A (Level 2)	Mon 4/08/13	Thu 4/11/13	4 days	Mon 4/08/13	Thu 4/11/13																																																				
14	Form & pour concrete shear wall at Gridline E (Level 2)	Wed 4/03/13	Mon 4/08/13	4 days	Wed 4/10/13	Mon 4/15/13																																																				
15	Form & pour concrete shear wall at Gridline 5 & elevator core (Level 2)	Mon 4/08/13	Fri 4/12/13	10 days	Mon 4/15/13	Fri 4/26/13																																																				
16	Form & pour remaining columns at ground level 9.7(G) , 9.2 (F7)	Mon 4/01/13	Thu 4/04/13	4 days	Mon 4/01/13	Thu 4/04/13																																																				
17	Mechanical	Mon 3/04/13	Sat 3/16/13	26 days	Mon 3/25/13	Mon 4/29/13																																																				
18	Install underground plumbing (connection to existing main service)	Mon 3/25/13	Thu 4/04/13	26 days	Mon 3/25/13	Mon 4/29/13																																																				
19	Relocate existing sanitary lines	Tue 4/02/13	Tue 4/02/13	1 day	Tue 4/02/13	Tue 4/02/13																																																				
20	Level 2 & 3 - Disconnect / Prepare for Demolition	Mon 3/25/13	Wed 3/27/13	10 days	Mon 3/25/13	Fri 4/05/13																																																				
21	Level 2 Air Handling Units Delivery	Mon 4/22/13	Mon 4/22/13	1 day	Mon 4/22/13	Mon 4/22/13																																																				
22	Electrical	Sat 3/16/13	Sun 3/17/13	11.33 days	Mon 3/25/13	NA																																																				
23	Install disconnect and breaker for Tower Crane	Mon 4/01/13	Mon 4/01/13	2 days	Mon 4/08/13	Tue 4/09/13																																																				
24	Prepare temporary bus duct feeders	Mon 4/01/13	Fri 4/05/13	5 days	Mon 4/01/13	Fri 4/05/13																																																				
25	Level 2 & 3 - Disconnect / Prepare for Demolition	Mon 3/25/13	Thu 3/28/13	10 days	Mon 3/25/13	Fri 4/05/13																																																				
26	NSPI - Change Switches & Transformers in Sub-basement **ED to Re-schedule**	Fri 4/12/13	Sun 4/14/13	0 days	NA	NA																																																				
27	Demolition	Mon 3/04/13	Thu 3/28/13	30 days	Mon 3/04/13	Thu 4/11/13																																																				
28	NIGHT SHIFT - Remove panels on East side to underside of Level 3	Mon 3/11/13	Thu 3/28/13	3 days	Tue 4/09/13	Thu 4/11/13																																																				
29	Continue demolition of vacant suites on Level 2	Mon 3/04/13	Fri 3/15/13	26 days	Mon 3/04/13	Fri 4/05/13																																																				
30	Continue demolition of vacant suites on Level 3	Mon 4/01/13	Fri 4/05/13	7 days	Mon 4/01/13	Tue 4/09/13																																																				
31	NIGHT SHIFT - Chip out existing wall / footing and slab at (H2 / 6.5)	Thu 3/21/13	Sat 3/23/13	8 days	Thu 3/21/13	Mon 4/01/13																																																				



Baseline Task Actual Progress Milestone Summary

