

TD Centre Redevelopment

3 Week Look-Ahead Schedule

Issued: Mon 5/13/13

ID	Task Name	Projected Duration	Projected Start	Projected Finish	y 2013																																																														
					May 05							May 12							May 19							May 26							June 02							June 09							June 16							June 23							June 30						
					02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	01	02	03
1	Concrete - Footings, Shear Walls and Columns	31 days	Fri 5/03/13	Fri 6/14/13	[Gantt bar from 5/3 to 6/14]																																																														
2	Level 2 - Place reinforcing steel for shear walls and columns	10 days	Fri 5/03/13	Thu 5/16/13	[Gantt bar from 5/3 to 5/16]																																																														
3	Level 2 - Form & pour concrete shear wall at Gridline A	4 days	Mon 5/13/13	Thu 5/16/13	[Gantt bar from 5/13 to 5/16]																																																														
4	Level 2 - Form & pour concrete shear wall at Gridline E	2 days	Mon 5/13/13	Tue 5/14/13	[Gantt bar from 5/13 to 5/14]																																																														
5	Level 2 - Form & pour concrete shear wall at Gridline 5 & elevator core	6 days	Tue 5/14/13	Tue 5/21/13	[Gantt bar from 5/14 to 5/21]																																																														
6	Level 2 - Mechanical Equipment Pads (layout & pour)	1 day	Thu 5/16/13	Thu 5/16/13	[Gantt bar at 5/16]																																																														
7	Level 3 - Form suspended slab	4 days	Tue 5/21/13	Fri 5/24/13	[Gantt bar from 5/21 to 5/24]																																																														
8	Level 3 - Place reinforcing steel for suspended slab	2 days	Fri 5/24/13	Mon 5/27/13	[Gantt bar from 5/24 to 5/27]																																																														
9	Level 3 - Pour concrete for suspended slab	1 day	Tue 5/28/13	Tue 5/28/13	[Gantt bar at 5/28]																																																														
10	Level 3 - Form & pour concrete shear wall at Gridline A	2 days	Wed 5/29/13	Thu 5/30/13	[Gantt bar from 5/29 to 5/30]																																																														
11	Level 3 - Form & pour concrete shear wall at Gridline E	2 days	Fri 5/31/13	Mon 6/03/13	[Gantt bar from 5/31 to 6/3]																																																														
12	Level 3 - Form & pour concrete shear wall at Gridline 5 & elevator core	3 days	Tue 6/04/13	Thu 6/06/13	[Gantt bar from 6/4 to 6/6]																																																														
13	Level 3 - Place reinforcing steel for shear walls	7 days	Wed 5/29/13	Thu 6/06/13	[Gantt bar from 5/29 to 6/6]																																																														
14	Level 4 - Form suspended slab (flyers)	7 days	Mon 6/03/13	Tue 6/11/13	[Gantt bar from 6/3 to 6/11]																																																														
15	Level 4 - Place reinforcing steel for suspended slab	2 days	Wed 6/12/13	Thu 6/13/13	[Gantt bar from 6/12 to 6/13]																																																														
16	Level 4 - Pour concrete for suspended slab	1 day	Fri 6/14/13	Fri 6/14/13	[Gantt bar at 6/14]																																																														
17	Interior Basement - Form & pour 3 columns & shear wall to underside of Level 1	5 days	Mon 5/27/13	Fri 5/31/13	[Gantt bar from 5/27 to 5/31]																																																														
18	Interior Level 2 - Stair Infill	3 days	Tue 6/11/13	Thu 6/13/13	[Gantt bar from 6/11 to 6/13]																																																														
19	Structural Steel	14 days	Thu 5/30/13	Tue 6/18/13	[Gantt bar from 5/30 to 6/18]																																																														
20	Level 3 - Structural steel columns	2 days	Thu 5/30/13	Fri 5/31/13	[Gantt bar from 5/30 to 5/31]																																																														
21	Level 4 - Structural steel columns	2 days	Mon 6/17/13	Tue 6/18/13	[Gantt bar from 6/17 to 6/18]																																																														
22	Interior Level 2 - Stair Infill	3 days	Thu 6/06/13	Mon 6/10/13	[Gantt bar from 6/6 to 6/10]																																																														
23	Mechanical	38 days	Mon 5/13/13	Wed 7/03/13	[Gantt bar from 5/13 to 7/3]																																																														
24	Install sleeves in shear walls and suspended slabs	5 days	Mon 5/20/13	Fri 5/24/13	[Gantt bar from 5/20 to 5/24]																																																														
25	Level 2 - Install Air Handling Units	1 day	Thu 5/23/13	Thu 5/23/13	[Gantt bar at 5/23]																																																														
26	Level 2 - Mechanical Room - Set Chillers	1 day	Thu 5/23/13	Thu 5/23/13	[Gantt bar at 5/23]																																																														
27	Level 2 - Mechanical Rough-in -	23 days	Mon 5/13/13	Wed 6/12/13	[Gantt bar from 5/13 to 6/12]																																																														
28	Level 3 - Mechanical Rough-in -	38 days	Mon 5/13/13	Wed 7/03/13	[Gantt bar from 5/13 to 7/3]																																																														
29	Electrical	37.44 days	Mon 5/13/13	NA	[Gantt bar from 5/13 to 7/3]																																																														
30	Level 6 - Disconnect / Prepare for Demolition	3 days	Mon 5/13/13	Wed 5/15/13	[Gantt bar from 5/13 to 5/15]																																																														
31	Level 2 - Electrical Rough-in -	20 days	Mon 5/20/13	Fri 6/14/13	[Gantt bar from 5/20 to 6/14]																																																														
32	Level 3 - Electrical Rough-in -	38 days	Mon 5/13/13	Wed 7/03/13	[Gantt bar from 5/13 to 7/3]																																																														
33	Sub-Basement - Delivery of Switch Gear	0 days	NA	NA	[Gantt bar from 5/13 to 7/3]																																																														
34	NSPI - Change Switches & Transformers in Sub-basement	6 days	Mon 5/20/13	Mon 5/27/13	[Gantt bar from 5/20 to 5/27]																																																														
35	Demolition	40 days	Mon 5/06/13	Fri 6/28/13	[Gantt bar from 5/6 to 6/28]																																																														
36	NIGHT SHIFT - Level 2 to 5 - NP Remove panels on East side	3 days	Mon 5/13/13	Wed 5/15/13	[Gantt bar from 5/13 to 5/15]																																																														
37	NIGHT SHIFT - Level 4 - Demolition & Abatement of vacant suites	5 days	Mon 5/13/13	Sun 5/19/13	[Gantt bar from 5/13 to 5/19]																																																														
38	NIGHT SHIFT - Level 5 - Demolition & Abatement of vacant suites	5 days	Mon 5/13/13	Fri 5/17/13	[Gantt bar from 5/13 to 5/17]																																																														
39	NIGHT SHIFT - Level 6 - Demolition & Abatement of vacant suites	2 days	Mon 5/13/13	Tue 5/14/13	[Gantt bar from 5/13 to 5/14]																																																														
40	NIGHT SHIFT - Level 7 - Demolition & Abatement of vacant suites	15 days	Mon 6/10/13	Fri 6/28/13	[Gantt bar from 6/10 to 6/28]																																																														
41	Sub-Basement - Demolish AHU's	9 days	Mon 5/06/13	Thu 5/16/13	[Gantt bar from 5/6 to 5/16]																																																														
42	Interior Level 2 - Demo Stairs	4 days	Mon 6/03/13	Thu 6/06/13	[Gantt bar from 6/3 to 6/6]																																																														
43																																																																			
44	Unitized Curtain Wall System	25 days	Mon 5/13/13	Fri 6/14/13	[Gantt bar from 5/13 to 6/14]																																																														
45	Level 2 & 3 - Layout for curtain wall system	2 days	Mon 5/13/13	Tue 5/14/13	[Gantt bar from 5/13 to 5/14]																																																														
46	Level 2 & 3 - Deliver of unitized units	2 days	Mon 5/13/13	Tue 5/14/13	[Gantt bar from 5/13 to 5/14]																																																														
47	Level 2 & 3 - Temp. weather seals	5 days	Mon 5/13/13	Fri 5/17/13	[Gantt bar from 5/13 to 5/17]																																																														
48	Level 2 & 3 - Demo Existing Curtain Wall	5 days	Mon 5/13/13	Fri 5/17/13	[Gantt bar from 5/13 to 5/17]																																																														
49	Level 4 & 5 - Demo Existing Curtain Wall	4 days	Tue 5/21/13	Fri 5/24/13	[Gantt bar from 5/21 to 5/24]																																																														
50	Level 2 to 5 - Install New Curtain wall Frames	15 days	Mon 5/27/13	Fri 6/14/13	[Gantt bar from 5/27 to 6/14]																																																														