TD Centre Redevelopment

3 Week Look-Ahead Schedule

Issued: Mon 4/01/13

ID	Task Name	Baseline Start	Baseline Finish	Projected Duration	Projected Start	Projected Finish
1	**Excavation**	**Tue 3/05/13**	**Mon 3/18/13**	**13 days**	**Mon 3/25/13**	**Wed 4/10/13**
2	Excavation for Shear Wall at Gridline F (4 to 6)	Mon 3/25/13	Wed 4/03/13	8 days	Mon 3/25/13	Wed 4/03/13
3	Backfill for Slab on Grade (3rd pour)	Wed 4/03/13	Thu 4/04/13	2 days	Wed 4/03/13	Thu 4/04/13
4	Backfill interior columns (H 0.2 / 6.5) - Structural Fill	Fri 4/05/13	Fri 4/05/13	1 day	Fri 4/05/13	Fri 4/05/13
5	Backfill for Shear Wall at Gridline F - Structural Fill	Mon 4/08/13	Mon 4/08/13	1 day	Mon 4/08/13	Mon 4/08/13
6	Install new 8" storm water line	Wed 4/10/13	Wed 4/10/13	1 day	Wed 4/10/13	Wed 4/10/13
7	**Concrete - Footings, Shear Walls and Columns**	**Tue 2/26/13**	**Thu 3/21/13**	**33 days**	**Thu 3/14/13**	**Fri 4/26/13**
8	North Pedway column & frost wall	Mon 4/01/13	Thu 4/04/13	4 days	Mon 4/01/13	Thu 4/04/13
9	Form suspended slab at Level 1	Mon 3/11/13	Fri 3/15/13	17 days	Thu 3/14/13	Thu 4/04/13
10	Place reinforcing steel for suspended slab at Level 1	Sat 3/16/13	Mon 3/18/13	2 days	Wed 4/03/13	Thu 4/04/13
11	Pour concrete for suspended slab at Level 1	Tue 3/19/13	Tue 3/19/13	7 days	Thu 3/28/13	Fri 4/05/13
12	Place reinforcing steel for shear walls and columns (Level 2)	Mon 4/01/13	Fri 4/19/13	15 days	Mon 4/08/13	Fri 4/26/13
13	Form & pour concrete shear wall at Gridline A (Level 2)	Mon 4/08/13	Thu 4/11/13	4 days	Mon 4/08/13	Thu 4/11/13
14	Form & pour concrete shear wall at Gridline E (Level 2)	Wed 4/03/13	Mon 4/08/13	4 days	Wed 4/10/13	Mon 4/15/13
15	Form & pour concrete shear wall at Gridline 5 & elevator core (Level 2)	Mon 4/08/13	Fri 4/12/13	10 days	Mon 4/15/13	Fri 4/26/13
16	Form & pour remaining columns at ground level 9.7(G) , 9.2 (F7)	Mon 4/01/13	Thu 4/04/13	4 days	Mon 4/01/13	Thu 4/04/13
17	**Mechanical**	**Mon 3/04/13**	**Sat 3/16/13**	**26 days**	**Mon 3/25/13**	**Mon 4/29/13**
18	Install underground plumbing (connection to existing main service)	Mon 3/25/13	Thu 4/04/13	26 days	Mon 3/25/13	Mon 4/29/13
19	Relocate existing sanitary lines	Tue 4/02/13	Tue 4/02/13	1 day	Tue 4/02/13	Tue 4/02/13
20	Level 2 & 3 - Disconnect / Prepare for Demolition	Mon 3/25/13	Wed 3/27/13	10 days	Mon 3/25/13	Fri 4/05/13
21	Level 2 Air Handling Units Delivery	Mon 4/22/13	Mon 4/22/13	1 day	Mon 4/22/13	Mon 4/22/13
22	**Electrical**	**Sat 3/16/13**	**Sun 3/17/13**	**12 days**	**Mon 3/25/13**	**Tue 4/09/13**
23	Install disconnect and breaker for Tower Crane	Mon 4/01/13	Mon 4/01/13	2 days	Mon 4/08/13	Tue 4/09/13
24	Prepare temporary bus duct feeders	Mon 4/01/13	Fri 4/05/13	5 days	Mon 4/01/13	Fri 4/05/13
25	Level 2 & 3 - Disconnect / Prepare for Demolition	Mon 3/25/13	Thu 3/28/13	10 days	Mon 3/25/13	Fri 4/05/13
26	**Demolition**	**Mon 3/04/13**	**Thu 3/28/13**	**30 days**	**Mon 3/04/13**	**Thu 4/11/13**
27	NIGHT SHIFT - Remove panels on East side to underside of Level 3	Mon 3/11/13	Thu 3/28/13	3 days	Tue 4/09/13	Thu 4/11/13
28	Continue demolition of vacant suites on Level 2	Mon 3/04/13	Fri 3/15/13	26 days	Mon 3/04/13	Fri 4/05/13
29	Continue demolition of vacant suites on Level 3	Mon 4/01/13	Fri 4/05/13	7 days	Mon 4/01/13	Tue 4/09/13
30	NIGHT SHIFT - Chip out existing wall / footing and slab at (H2 / 6.5)	Thu 3/21/13	Sat 3/23/13	8 days	Thu 3/21/13	Mon 4/01/13
31	NIGHT SHIFT - Remove Masonry at Gridline 5 (A to B8)	Mon 4/01/13	Fri 4/05/13	5 days	Mon 4/01/13	Fri 4/05/13

EllisDon
We build on great relationships™

Baseline Task Actual Progress Milestone Summary